LOCAL GOVERNMENT SUPPORT FUND
Pagen on Fund Utilization and Status of Program / Project Implementation

Fund Source	Date of Notice or Authority to Dobit Account Issued (NADAI)	Typa of Program / Project	Name Yills of Progrem / Project	Decirio Location	Machanism/mode of Implamentation	Estimated	Amount			Estimated Period of	
							Received	Obligation	Disbursement	Completion (month and year)	Remarks on Program/Proje Status
Fune 101254 LGSF-AC	November 19, 2020	Green Green (GGG) Repair/rehabilitation of parks	Rehabilitation of Various Pasks City Perks and Linear Parks	isarangays Santolan, Buling, Ugong, Sio. Tomas, Mangganan	By contract	213,414	15,352,270	9,121,480.4\$	9,121,450.49	Completed	
Fund 101254 LGSF-AC	September 06, 2021	Green Green Green (GGG)Repair/rehabilitatio n of parks and streetscape	Recevelopment/Reautilication of	Barangays Kapasigan, San Nicolas, Sta. Cruz, Sagad, San Migual, Palatiw, Pinagbuhatan	By contract	254,094	17,500,000			December 2022	Procurement process ongoing

## LOCAL GOVERNMENT SUPPORT FUND

## Report on Fund Utilization and Status of Program / Project Implementation For the Quarter Ended

								Amount			
Fund Source	Date of Notice of Authority to Debit Account Issued (NADAI)	Type of Program / Project	Name Title of Program / Project	Specific Location	Mechanism / Mode of Implementation	Estimated Number of Beneficiaries	Received	Obligation	Disbursement	Estimated Period of Completion (month and year)	Program / Project
Fund 101254	October 28, 2020	Green Green Green (GGG)	Improving Pasig City's Bicycle Lane Network	Bike lanes on Eulogio Amang Rodriguez Ave, C Raymundo Ave, Julia Vargas Ave, F Ortigas Jr Ave, San Miguel Ave, ADB Ave	Installation of bollards, stoppers, and humps along bike lanes of Pasig City	803,159	24,298,701.00	16,148,444,00 (PO 21-02-0985)- 1,276,631.50 (canceled amount) = 14,871,812.50	13,678,619.00	January 2022	completed
to an executive fields of				Julia Vargas Ave	Fabrication of planter boxes, and installation on bike lanes			1 10 10 10 10 10 10 10 10 10 10 10 10 10	The second second second	December 2022	angoing
			¥	F Ortigas Jr Ave, ADB Ave, RAVE, miscellaneous baranggays and schools	Installation of bike racks and bike shelters	Special Committee Committe	, page 1400e 1			July 2021	completed

Certified correct by:

The Local Finance Committee (LFC)

Attested by

VICTOR MA REGIS N. SOT

City Budget Officer

City Treasure ATTA A CALAJE

<u>For Process & ANESSULAGE</u> City Planning and Development Coordinator

x - 0 co - 0 c - 0

Instructions:

1. The report shall be prepared by the LFC, in coordination with the other local officials concerend (e.g. local accountant on the allotment, obligation and disbursements, local engineer on the status of infrastructure projects, as may be applicable)

2. The fund source shallb e based on teh NADAI issued to the cities.

3. The type of program/project shall be identified, consistent with the projects that may be implemented under the Circular.

4. Amount received refers to the amount received by the city as its allocation, It is the amount indicated in the NADAI, Obligation refers to the total amount obligated by the city as of reporting period. Disbursement refers to the total amount paid by the city as of reporting period.

5. The status of programs/projects refers to the percentage of physical comletion or delivery of service as of reporting period.

PASIG GITY

RESEIVED

BY:

DATE 3 10 HME: 3:20